QC-ABSTRACT

Name of Work:- : Proposed Basketball Court with allide developments to the park at Sharadambanagar in ward no 16, BBMP, Bangalore.

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:3:6	24.77 Cum	1	1	Cement
					Sand, Aggregates
2	Steel	7.19 Tonne	1	1	-
3	M15	3.78 Cum	1	1	Concrete Cube Compressive Strength
4	M20	15.75 Cum	3	4	Concrete Cube Compressive Strength
5	M30	151.85 Cum	7	7	Concrete Cube Compressive Strength
6	M40	5.57 Cum	2	2	Concrete Cube Compressive Strength
7	Slab 100mm	36 Sqm	1	1	Compressive strength
8	CC Block 6"	177 Sqm	1	1	Compressive strength
11	Chain Link Fencing	530.40 sqm	1	1	-
12	DLC	82.20 Cum	1	1	-
13	GSB-V	162 Cum	1	1	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for every 50 Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS ★ Bangalore

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner